

Award Date: 2/10/21
 Completion Date: 90 Working Days

Kedzie Ave - 87th St to 131st St
 IDOT # 62D60
 D Construction #21-00009

D Construction
 1488 South Broadway
 Coal City, IL 60416

ID	Task Name	Duration	Start	Finish	Predecessor	Working Days	QTY	U of M	Trainer	Production Rate/Day	DBE	Feb 14, '21							Feb 21, '21							Feb 28, '21							Mar 7, '21							Mar 14, '21							Mar 21, '21							Mar 28, '21							Apr 4, '21							Apr 11, '21							Apr 18, '21						
												W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T
1	Award Contract	1 day	Wed 2/10/21	Wed 2/10/21			0					Award Contract																																																																					
2	Execute Project	1 day	Tue 2/23/21	Tue 2/23/21			0												Execute Project																																																														
3	Pre-Con Meeting	1 day	Tue 3/9/21	Tue 3/9/21			0																			Pre-Con Meeting																																																							
4	Set up MOT	1 day	Mon 5/3/21	Mon 5/3/21		1	1	LS			1																																																																						
5	NSW Plan	1 day	Tue 5/4/21	Tue 5/4/21		1	1	LS			1																																																																						
6	Curb Rem & Repl	10 days	Wed 5/5/21	Tue 5/18/21	5	10	4452	FT			445	X																																																																					
7	Sidewalk Rem & Repl	10 days	Wed 5/19/21	Tue 6/1/21	6	10	15126	SF			151	X																																																																					
8	Class C Patching	2 days	Wed 6/2/21	Thu 6/3/21	7	2	124	SY	X		625	X																																																																					
9	Class D Patching	6 days	Fri 6/4/21	Fri 6/11/21	8	6	2404	SY	X		400	X																																																																					
10	Milling 2-1/2"	4 days	Mon 6/14/21	Thu 6/17/21	9	4	57621	SY	X		14418	X																																																																					
11	Poly Lev Bind	4 days	Fri 6/18/21	Wed 6/23/21	10	4	4338	TN	X		1084	X																																																																					
12	Detector Loops	5 days	Thu 6/24/21	Wed 6/30/21	11	5	4681	FT			936	X																																																																					
13	LJS	5 days	Thu 7/1/21	Wed 7/7/21	12	5	74017	FT			14803																																																																						
14	Poly Surface N70	10 days	Thu 7/8/21	Wed 7/21/21	13	10	11377	TN	X		1137	X																																																																					
15	Thpl Stripe	10 days	Thu 7/22/21	Wed 8/4/21	14	10	66759	FT			6676																																																																						
16	Raised Refl Pvt Mrk	4 days	Thu 8/5/21	Tue 8/10/21	15	4	2402	EA			600																																																																						
17	Landscaping	5 days	Wed 8/11/21	Tue 8/17/21	16	5	521	SY			104	X																																																																					
18	Sewer Cleaning	2 days	Wed 8/18/21	Thu 8/19/21	17	2	980	FT			498	X																																																																					
19	Sewer Struct Cleaning	6 days	Fri 8/20/21	Fri 8/27/21	18	6	212	EA			35	X																																																																					
20	Punchlist	5 days	Mon 8/30/21	Fri 9/3/21	19	5	1	LS			1																																																																						

Task		Rolled Up Critical Task		Project Summary		Manual Task		Finish-only	
Critical Task		Rolled Up Milestone		Group By Summary		Duration-only		Progress	
Milestone		Rolled Up Progress		Inactive Task		Manual Summary Rollup		Deadline	
Summary		Split		Inactive Milestone		Manual Summary			
Rolled Up Task		External Tasks		Inactive Summary		Start-only			

